

CARLETON COLLEGE RESIDENCE HALL PROJECT Look Ahead 05.26.09



ID	Task Name	Duration	Start	Finish	31, '09							Jun 7, '09							Jun 14, '09						
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M						
1	CARLETON COLLEGE STUDENT HOUSING	12 days	Mon 6/1/09	Tue 6/16/09																					
2	CONSTRUCTION ACTIVITIES	12 days	Mon 6/1/09	Tue 6/16/09																					
3	East Building	10 days	Mon 6/1/09	Fri 6/12/09																					
4	Finish Coat of Stucco	5 days	Mon 6/1/09	Fri 6/5/09																					
5	Elevator Equipment Installation	10 days	Mon 6/1/09	Fri 6/12/09																					
6	Continue with Copper Gutter and Clay Tile	10 days	Mon 6/1/09	Fri 6/12/09																					
7	Ceramic Tile 1st Floor	2 days	Mon 6/1/09	Tue 6/2/09																					
8	Ceramic Tile 2nd Floor	5 days	Wed 6/3/09	Tue 6/9/09																					
9	Resilient Flooring 2nd Floor	5 days	Mon 6/1/09	Fri 6/5/09																					
10	Resilient Flooring 3rd Floor	5 days	Mon 6/8/09	Fri 6/12/09																					
11	Cabinets/H.M. Door and Misc Carpentry	10 days	Mon 6/1/09	Fri 6/12/09																					
12	West Building	12 days	Mon 6/1/09	Tue 6/16/09																					
13	2nd Floor Painting	2 days	Mon 6/1/09	Tue 6/2/09																					
14	3rd Floor Painting	5 days	Wed 6/3/09	Tue 6/9/09																					
15	4th Floor Painting	5 days	Wed 6/10/09	Tue 6/16/09																					
16	Site	5 days	Mon 6/1/09	Fri 6/5/09																					
17	New Sidewalk Over Tunnel	3 days	Mon 6/1/09	Wed 6/3/09																					
18	Setting Precast Gable Caps on Both Buildings	5 days	Mon 6/1/09	Fri 6/5/09																					